



- Materials:
- 2 New Jersey Median Dividers, 2'-6" x 10'
 - 2 New Jersey Median Dividers, 2'-6" x 5'
 - 10 8"x8"x6' timbers long, PT
 - 12 2"x8"x16' planks, PT
 - 12 2"x8"x12' end beam & runners, PT
 - 4 4"x4"x4' posts, PT
 - 2 4"x4"x6' railing, PT
 - 2 4"x4"x16' cleats, PT
 - 1 1"x6"x6' shim, PT
 - 20lb 20d hot dipped galv. spikes for planking & runners
 - 20 1/2"x12" hex bolts for cleats to timbers, galv.
 - 2 1/2"x6' threaded rod, galv, for post fastening.
 - 50 1/2" hex nuts for bolts, galv.
 - 50 1/2" washers, galv.

Project Name	Vaughan Driveway 317 Town Hill Rd.	
Client Name and Address	Appleton, Maine	
Date	8/22/07	Bridge (As Built)